

Safence Tensioning Report And Checklist

Customer: _____

Project: _____

Fence ID: _____

Fence Length: _____

Ambient Temperature: _____

Tensioning Force: _____

Checked By: _____

Signed: _____

Date: _____

End Anchors

| | | |
|--|------------------------------|-----------------------------|
| Is the anchor block dimensions in accordance with Ingal drawings | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Has the anchor bracket been installed with the levelling plate at the same longitudinal grade as the roadway | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Have safety check ropes been attached to the cables | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Have the safety check ropes been attached to the anchor bracket (Standard Terminal only) | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Has each end fitting been secured with one washer and two nuts | <input type="checkbox"/> Yes | <input type="checkbox"/> No |

Post Fittings

| | | |
|--|------------------------------|-----------------------------|
| Have the posts been installed at the correct spacing | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Have the posts been installed with the correct orientation towards approaching traffic | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Have ground covers been attached to the posts | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Have plastic spacers been inserted between each cable | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Has the stainless frame been inserted between the top and second from top cable | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Have post caps been attached to the posts | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Has delineation been attached to the post caps | <input type="checkbox"/> Yes | <input type="checkbox"/> No |

Post Fittings – TL4 System Only

| | | |
|---|------------------------------|-----------------------------|
| Has the post reinforcement sleeve been installed at each post location along the length of need section | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Have rope hooks been attached to each post along the length of need section | <input type="checkbox"/> Yes | <input type="checkbox"/> No |

Tension Bays

| | | |
|---|------------------------------|-----------------------------|
| Have tension bays been installed at not more than 150m from the end anchors | <input type="checkbox"/> Yes | <input type="checkbox"/> No |
| Have tension Bays been installed at not more than 300m apart | <input type="checkbox"/> Yes | <input type="checkbox"/> No |