

Ingal MPR Installation Checklist

Customer:

Project:

Barrier ID:

Barrier Length:

Checked By:

Signed:

Date

Is the MPR rail ground clearance within tolerance of 60mm \pm 20mm	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Has each end of the run been terminated with an MPR Terminal End	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Have all fasteners been tightened to snug tight	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Has a \varnothing 70 x 2mm slot washer been used on the traffic side of the rail mounting	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Has a \varnothing 35 x 17 x 4mm washer been used on the verge side of the rail mounting	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Has any minor damage been repaired using two coats of an organic zinc rich paint	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Is the barrier system free from humps, sags or other irregularities	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Are the barrier components free from splits, burrs or sharp edges after installation	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Does the barrier form a smooth line vertically and horizontally when viewed along the run	<input type="checkbox"/> Yes	<input type="checkbox"/> No

Notes:
